

**MAGGIES AT THE ROYAL FREE
PROPOSAL FOR SITE SET-UP**

Produced by SRM (CHM) 19/02/21

ROYAL FREE
HOSPITAL

12/04-30/04/21
Trench for temporary (and permanent) services:
Potable water - connection into RFL mains in plant room.
Power - connection into RFL mains in plant room.
Foul - connection to existing manhole
NOTE: Space required ~5m wide for dumper, 22 tonne excavator, stockpiling of material for backfilling, herras fencing

6no. Haemophilia parking spaces - alternative spaces / diverted routes to be arranged with RFL if required. Trenches left plated when unattended, and in the case of emergency use such as a fire alarm.

Prior to site set-up
RFL to relocate ANPR system

Prior to site set-up
RFL temporary MRI waiting room to be removed

10/05/21
Commence substructure

12/04-07/05/21
Install hoarding line

12/04-30/04/21
Set up SRM welfare and offices:
8no. cabins (4x double stack) 9.6mx12m

06/04/21
Set up dust, noise and vibration monitors at ground level, and vibration monitor in RFL lower ground (water plant room)